EXTENSION OF TIME PROPOSAL

1	Name of work	Improveents and asphalting to cross roads Rajkumar road in Chikkabommasandra nf ward no 04
2	Amount of work portion	1944537.00
3	Estimated Cost	Rs.19.95 lakhs
4	Name of Contractor	Technical Manager (west)
5	Agreement no	No 520/2014-15, dt:4/3/2014
6	No and date under which work order issued	No 520/2014-15, dt:4/3/2014
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting EOT	2-11-2014
9	Date of receipt of application in the Sub Division office	2-11-2014
10	Extension granted if any	-
	I	-
	II	-
11	Work carried out by the contractor during the original period stipulated in the contract	13,50,000 = 4
12	Work carried out during 1st extension	-

13	Work carries out during 2nd extension	-
14	Time now applied for	180 days
15	Date of recommanding time 2nd extension	-
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	Work Completed
18	Probable time required for completion of remaining work	Work Completed
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	No
21	Remarks of the AEE and the daily rate of penalty proposed	As per terms and condition the contractor not able to complete the work within Tender period, penalty is proposed
21	Remarks of the EE and the daily rate of penalty proposed	

Assistant Engineer

29/11/14
Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Chief Engineer.
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara Palike
Bangalore-92